EXTENSION OF TIME PROPOSAL

1	Name of Work	Drilling of Borewells providing Pump, motos and laying pipeline at Kattigenahalli Surrounding area in Ward No. 05 byatarayanapura Sub Division
2	Amount of Work Portion	2748099.00
3	Estimated Cost	30.00 Lakhs
4	Name of Contractor	Sri. G.V Surendra, Gollappalli, Palayak (P), Bagepalli (Tq), Chikkaballapura-563124
5	Agreement No	
6	No and date under which work order issued	BBMP/EE/BTP/WO/49/2019-20 Date: 10.07.2019
7	Time limit originally fixed for completion	60 Days
8	Date of application by the contractor for granting extension of time	14-01-2020
9	Date of receipt of application in the sub division office	14-01-2020
10	Extension granted if any	Nil
	i)	
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract	Nil
12	Work carried out during 1st extension	Nil
13	Work carried out during 2nd extension	Nil
14	Time now applied for	152 days
15	Date of recommending time limit applied for	
16	Whether the original application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	-
18	Probable time required for completion of remaining work	-
19	Cost of work charged establishment charged on the work after the expairy of original period.	Nil
20	Whether notice as per clause of contract has been issued.	No
21	Remarks of the AEE and the daily rate of penalty proposed	As 25/day fine may be considered
22	Remarks of the EE with the daily rate of penalty proposed	Para (21) may be Approved.

Assistant Engineer
Ward No. 05(Jakkur)
ಬಿ.ಬಿ.ಎಂ.ಪಿ ಬೆಂಗಳೂರು ಉಪ ವಿಭಾಗ

Executive Engineer
Byatarayanapura Division, Bangalore-92.

Assistant Executive Engineer
Byatarayanapura Sub Division, Bangalore-24.
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-24

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ.